

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-02976
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil & Gas Lease No.	B-1138
7. Lease Name or Unit Agreement Name	VACUUM GB/SA UNIT, EAST TRACT 3236
8. Well No.	001
9. Pool name or Wildcat	VACUUM GRAYBURG/SAN ANDRES

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER	
2. Name of Operator Phillips Petroleum Company	
3. Address of Operator 4001 Penbrook Street, Odessa, TX 79762	
4. Well Location Unit Letter <u>E</u> : <u>1980</u> Feet From The <u>NORTH</u> Line and <u>660</u> Feet From The <u>WEST</u> Line Section <u>32</u> Township <u>17-S</u> Range <u>35-E</u> NMPM <u>LEA</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 2979' RKB, 3968' GL	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: TREAT & ACIDIZE ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

07/24/95 MIRU DDU, NU BOPE, COOH W/TBG & RODS. SDON.
07/25/95 FINISH COOH, TIH W/SAND PUMP, TAG @ 4650', SIH W/BIT, BAILER & TBG, SDON.
07/26/95 GINISH GIH, TAG 4650', CLEAN OUT TO 4670', COOH, GIH W/PKR & TBG TO 4191', SET PKR. LOAD & TEST CSG TO 500#, SISD.
07/27/95 MIRU HES, PUMP 7500 GALS 15% FERCHECK, 1500 GALS X-LINKED GELLED BRINE W/BREAKER & 33 BBLS WATER, RDMO HES, RU SWAB, RECOVER 33 BBLS, SISD.
07/30/95 OPEN WELL, RECOVER 6 BBLS, COOH CHANGE PKRS, GIH W/PKR SET @ 1990', LOAD & TEST, WOULD NOT HOLD, SISD.
07/31/95 COOH W/PKR, GIH W/RBP & PKR, SET RBP @ 2850, MOVE AND SET PKR TO ISOLATE LEAK, ISOLATE LEAK BETWEEN 1060' & 1075', SISD.
08/01/95 MIRU REV UNIT, GIH W/TBG, CICR CLEAN, COOH W/TBG & RBP, MIRU HES, RU CSG INSP LOG, GIH W/KILL STRING, SISD.
(OVER)

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE L. M. Sanders TITLE REGULATION SPECIALIST DATE 09/15/95

TYPE OR PRINT NAME L. M. SANDERS

TELEPHONE NO. 915/368-1488

(This space for State Use)

APPROVED BY SEP 19 1995 TITLE SEP 19 1995 DATE SEP 19 1995

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

SEP 11 1995

OCG
OFF

08/03/95 COOH W/TBG, GIH W/CIBP, SET @ 3000', COOH, PU GIH
TO 100 BLS 10# BRINE, SIDS.
NOT TEST, COOH W/PKR, GIH W/TBG, PUMP 50 BLS OF 50 SK
GIH W/CIBP & PKR, SET CIBP @ 4220' & PKR, CIBP WOULD
& PKR @ 995, LOAD & TEST CSG, O.K., COOH W/RBP & PKR,
COOH W/KILT STRING, GIH W2RBP & PKR, SET RBP @ 1000'
08/04/95 COOH W/PKR, ND BOPE, LOCATE SURFACE CSG LEAK, SDON.
PREPARE TO REPAIR CSG LEAK, SDON.
08/08/95 REPAIR CSG LEAK AT SURFACE, SDON.
08/09/95 SDON
08/10/95 TEST SURFACE CSG TO 50#, HELD O.K., NU BOPE, DRILL
OUT CEMENT FROM 807'-876', SDON.
08/11/95 DRILL OUT TOP CIBP, CIRC OUT MUD, DRILL OUT BOTTOM
CIBP, SIDS.
08/12/95 DRILL OUT CEMENT FROM 876'-1115', TEST CSG SQZ TO 500#
HELD O.K., SDON.
08/15/95 DRILL OUT CIBP & PUSH TO BOTTOM @ 4670', COOH W/TBG,
GIH W/NEW TBG, SDON.
08/17/95 ND BOPE, FLANGE UP WELTHEAD, GIH W/PUMP & RODS, HANG WELL ON,
RDMO DDU, START PUMPING, PUMP BACK LOAD, 18 HRS NO TEST.
08/18/95 PUMP 24 HRS NO TEST.
08/19 & 20/95 PUMP BACK LOAD NO TEST.
08/21/95 PUMP @ 24 HRS, 24 BO, 98 BW, 41 MCF.
08/22/95 PUMP 24 HRS NO TEST.
08/23/95 PUMP 24 HRS NO TEST.
08/24/95 PUMP 24 HRS, 36 BO, 145 BW, 9 MCF.
08/25/95 PUMP 24 HRS, 24 BO, 26 BW, 4 MCF.
COMPLETE DROP FROM REPORT.