

PHILLIPS PETROLEUM CO

Operations Summary Report

Page 2 of 6

Legal Well Name: EAST VACUUM GB-SA UNIT 036-002
 Common Well Name: EAST VACUUM GB-SA UNIT 3236-002
 Event Name: Abandonment Start: 3/25/2002 Spud Date:
 Contractor Name: BASIC ENERGY SERVICES Rig Release: 4/12/2002 End:
 Rig Name: BASIC ENERGY SERVICES Rig Number: 2282 Group:

Date	Depth (ft)	Day Cost	Cum Cost	From - To	Hours	Phase	Code	Type	Description of Operations
3/28/2002	4,651.0	5,927	19,732	07:45 - 08:30	0.75	60ABNT	PA	P	DIG OUT CELLAR.
				08:30 - 09:15	0.75	60ABNT	PA	P	POOH
				09:15 - 10:00	0.75	60ABNT	PA	P	GIH W/ WS TO 1700'.
				10:00 - 10:15	0.25	60ABNT	CE	P	PUMP PLUG #4. 45 SX. INTERVAL 1700' - 1445'. DISPLACE W/ 5.2 BBL MLF.
				10:15 - 10:45	0.50	60ABNT	PA	P	POOH.
				10:45 - 13:00	2.25	60ABNT	PA	P	WOC
				13:00 - 13:15	0.25	60ABNT	PA	P	SAFETY MEETING W/ ALL PERSONNEL. "PERFORATING".
				13:15 - 13:45	0.50	60ABNT	PA	P	MIRU WL. GIH W/ PERF. GUN. TAG CMT @ 1410'.
				13:45 - 14:00	0.25	60ABNT	PA	P	PULL UP TO 300'. PERF 7" CSG. POOH W/ PERF GUN. CLOSE BOP. PUMP ON 7" CSG. 3 BBL / MIN @ 350# PSI. NO RETURNS.
									NOTE TALKED W/ JOHNNY ROBINSON NMOC. OK TO PUMP 90 SX, AND WOC.
3/29/2002	4,651.0	4,121	23,852	14:00 - 14:45	0.75	60ABNT	PA	P	ND BOP. NU WH.
				14:45 - 15:30	0.75	60ABNT	CE	P	PUMP PLUG #5. 90 SX. INTERVAL 300' - SURF.
				15:30 - 16:00	0.50	60ABNT	PA	P	SECURE WELL. SDON
				06:30 - 07:00	0.50	60ABNT	PA	P	TRAVEL TO LOCATION.
				07:00 - 07:30	0.50	60ABNT	PA	P	SAFETY MEETING.
				07:30 - 08:00	0.50	60ABNT	PA	P	OPEN WELL. TAG CEMENT @ 10'. HAD FLUID. BUBBLING ON TOP OF CEMENT. CHECK LEL GAS 19.5%, LEL 20%.
				08:00 - 09:15	1.25	60ABNT	PA	P	WAIT ON ORDERS.
				09:15 - 09:30	0.25	60ABNT	PA	P	SAFETY MEETING "EXCAVATING"
				09:30 - 10:30	1.00	60ABNT	PA	P	DIG OUT AROUND WELL HEAD W/ BACKHOE.
				10:30 - 10:45	0.25	60ABNT	PA	P	CHECK CASING VALVE AND PIPING FROM 9 5/8" HEAD.
4/2/2002	4,651.0	6,315	30,167	10:45 - 11:45	1.00	60ABNT	PA	P	RIG UP AND PUMP ON 7" CSG. COULDN'T PUMP INTO @ 600# PSI. ATTEMPT TO PUMP INTO 9 5/8" @ 250# PSI, COULDN'T PUMP INTO.
				11:45 - 14:30	2.75	60ABNT	PA	P	WAIT ON ORDERS.
				14:30 - 15:00	0.50	60ABNT	PA	P	SECURE WELL, SDON.
				06:30 - 08:30	2.00	60ABNT	PA	P	TRAVEL TO LOCATION.
				08:30 - 09:00	0.50	60ABNT	PA	P	SAFETY MEETING.
				09:00 - 09:30	0.50	60ABNT	PA	P	MIRU POWER SWIVEL AND RIG UP STRIPPER HEAD.
				09:30 - 10:15	0.75	60ABNT	PA	P	PU 6 1/8" BIT & 4 3/4" DC. TAG CEMENT @ 14'.
				10:15 - 17:30	7.25	60ABNT	CE	P	DRILLING CEMENT 14' - 186'.
				17:30 - 18:00	0.50	60ABNT	PA	P	CIRCULATE HOLE CLEAN.
				18:00 - 18:30	0.50	60ABNT	PA	P	SECURE WELL. SDON.
4/3/2002	4,651.0	4,629	34,797	06:30 - 07:00	0.50	60ABNT	PA	P	TRAVEL TO LOCATION. HELD SAFETY MEETING.
				07:00 - 13:00	6.00	60ABNT	CE	P	DRLG CEMENT 186' - 311'.
				13:00 - 13:15	0.25	60ABNT	PA	P	PRESSURE TEST CASING TO 500# PSI. BLED OFF.
				13:15 - 14:00	0.75	60ABNT	PA	P	PUMP INTO PERFS 1/2 BPM @ 700# PSI. SDON
				14:00 - 16:30	2.50	60ABNT	CE	P	PU WS. GIH. TAG CEMENT @ 1431'. PU SWIVEL.
				16:30 - 16:45	0.25	60ABNT	PA	P	DRLG CEMENT 1431' - 1533'.
				16:45 - 17:00	0.25	60ABNT	PA	P	CIRCULATE HOLE CLEAN.
				17:00 - 17:30	0.50	60ABNT	PA	P	CHANGE OUT SWIVELS.
				06:30 - 07:00	0.50	60ABNT	PA	P	SECURE WELL. SDON.
				07:00 - 07:15	0.25	60ABNT	PA	P	TRAVEL TO LOCATION.
4/4/2002	4,651.0	4,384	39,180	07:15 - 13:00	5.75	60ABNT	CE	P	SAFETY MEETING.
									DRLG CEMENT 1533' - 1705'. CIRC HOLE CLEAN.

Plug tags
Cement plugs