

6/14/02 - SAFETY MTG.

ACCUM TIME TO SLIDE & ROTATE FROM 5669'-5861' AS REQUIRED TO FOLLOW DIRECTIONAL PLAN.

ACCUM TIME TO ACQUIRE MWD SURVEYS FROM 5669'-5861'.

CIRC & COND HOLE. SHORT TRIP 27 STANDS UP INTO CASING. MONITOR WELL ½ HOUR. TIH. NO FILL. LAY DOWN DRILL PIPE. LAY DOWN DIRECTIONAL TOOLS. RIG DOWN. LOAD OUT DIRECTIONAL & RENTAL EQUIPMENT. JET & CLEAN PITS.

90% DOLOMITE = 10% ANHY

BG = 100u CD = 330u CO2 = 129u

6/15/02 - RIGGING DOWN. PREPARE TO MOVE. SHUT DOWN RIG MOVE DUE TO WEATHER.

6/16/02 - WAIT ON LOCATION TO DRY OUT.

6/17/02 - DOWN DUE TO WET LOCATION.

6/18/02 - HELD SAFETY MTG W/ TRUCKS AND RIG CREW. MOVED RIG & EQUIPMENT OFF OF LOCATION. TURNED OVER TO PRODUCTION.