

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Shell Oil Company Box 1957 Hobbs, New Mexico  
(Address)

LEASE Allen Estate WELL NO. 1 UNIT J S 27 T -19-S R -35-E

DATE WORK PERFORMED 12-12-56 thru 12-14-56 Oil Wildcat

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 367' 8 5/8" casing and cemented @ 380' w/350 sx regular neat cement. Circulated out an estimated 45 sx cement. Plug down @ 4:45 P.M., 12-12-56. After WOC 24 hours, Tested casing w/1050 psi for 30 minutes. Test O.K. Drilled out and tested formation w/300 psi for 15 minutes. Test O.K.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by B. L. Simmers

Drilling Foreman

Shell Oil Company  
(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. J. Fisher

Name R. L. Elkins

Title Engineer District #

Position Division Mechanical Engineer

Date 12-19-56

Company Shell Oil Company