

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.O.S. | |
| LAND OFFICE | |
| OPERATOR | |

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☐

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Amoco Production Company

Address of Operator

P. O. Box 68 Hobbs, NM 88240

Location of Well

UNIT LETTER H 1650 FEET FROM THE North LINE AND 330 FEET FROM
THE East LINE, SECTION 2 TOWNSHIP 17-S RANGE 36-E N.M.P.M.

7. Unit Agreement Name

8. Farm or Lease Name

State E Tract 18

9. Well No.

20

10. Field and Pool, or Wildcat

Lovington Abo

15. Elevation (Show whether DF, RT, GR, etc.)

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

WELL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 2-24-81. Ran retrievable bridge plug, set at 5124, capped with 10' of sand. Perforated 4820 w/4 SPF. Ran packer and set at 4692'. Pulled tubing and packer and perfed at 4821' w/4 SPF. Ran packer and set at 4654'. Released packer and perfed at 4695 w/4 SPF. Ran tubing and set a retrievable bridge plug at 8016'. Lost fish at 488'. Recovered all fish. Ran retrievable bridge plug and set at 5144'. Swabbed well. Lowered retrievable bridge plug and 4600 and capped with 20' sand. Ran cement retainer and set at 419'. Cemented with 90 sacks Class C with 2% CACL. Unable to get air into perf at 4821'. Spotted 50 sacks Class C cement. Drilled cement 4655'-4850'. Ran tubing and submersible pump. Returned to production.

0+4-NMOCD, H 1-Hou 1-Susp 1-GPM

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

Greg Mitchell

TITLE

Admin. Analyst

DATE

6-2-81

APPROVED BY

City Signed By

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

City Signed By