

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	For <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-4120	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO INC.		West Lovington Unit
3. Address of Operator		9. Well No.
P.O. Box 728, Hobbs, New Mexico 88240		44
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER C 660 FEET FROM THE North LINE AND 1980 FEET FROM West THE LINE, SECTION 8 TOWNSHIP 17-S RANGE 36-E NMPM.		Lovington San Andres West
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3911' (DF)		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rigged up. Pull rods & pump. Install BOP. Pull tubing.
2. Clean out open-hole 4730-5160'.
3. Set pkr @ 4325'. Acidize open-hole 4730-5160' w/1000 gals 15% NEFE acid in 2-stages using 150# rock salt between stages.
4. Install pumping equipment. Test well.
5. Remedial work unsuccessful. Worker completed shut-In, 8-5-82. Held for addl. remedial work.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. J. Schell TITLE Asst. Dist Mgr. DATE 8-6-82

ORIGINAL SIGNED BY JERRY ELLISON TITLE DATE AUG 9 1982

CONDITIONS OF APPROVAL IF ANY Expires 8-9-83