

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

HOBBS OFFICE O. G. C.
NEW MEXICO OIL CONSERVATION COMMISSION

MAY 10 11 26 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Jake L. Hamon & Gulf Oil Corporation		8. Farm or Lease Name R.K. Cone
3. Address of Operator Box 663, Dallas, Texas 75221		9. Well No. 1
4. Location of Well UNIT LETTER <u>M</u> , <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>7</u> TOWNSHIP <u>17-S</u> RANGE <u>39-E</u> N.M.P.M.		10. Field and Pool, or Wildcat South Knowles Devonian
15. Elevation (Show whether DF, RT, GR, etc.) 3674' GR		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pulled rods and tubing. Ran and set a permanent cast iron bridge plug at 12,050'. Dumped 2 sacks of cement on top of plug from 12,050' to 12,035'. Job completed 4-16-68.
2. Shot and pulled 5-1/2" casing at 10,320'
3. Ran tubing and set a 50 sack cement plug from 10,343' to 10,202'. Plug down at 3:15 P.M. on 5-1-68.
4. Pulled tubing up to bottom of 9-5/8" casing and set a 50 sack cement plug from 5056' to 4915'. Job completed at 7:15 P.M. 5-1-68.
5. Pulled tubing and set a 10 sack cement plug in top of 9-5/8" casing. Job completed at 4:00 P.M. 5-2-68.
6. Erected permanent marker.

Commission will be notified when location is cleared, cleaned, leveled and ready for final inspection.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Cecil N. Baston</u>	TITLE <u>Petroleum Engineer</u>	DATE <u>May 9, 1968</u>
APPROVED BY <u>John W. Runyan</u>	TITLE <u>Geologist</u>	DATE <u>5-10-1968</u>
CONDITIONS OF APPROVAL, IF ANY:		