

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

## Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)

February 21, 1956

Midland, Texas

(Date)

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Jake L. Hamon &amp; Warren Petroleum Corporation

(Company or Operator)

W.V. Lawrence "A"

(Lease)

Coreco Drilling Company

(Contractor)

Well No. 1 in the NW 1/4 NW 1/4 of Sec. 19

T. 17S, R. 39E, NMPM, Undesignated

Pool, Lea

County.

The Dates of this work were as follows: February 17, 1956

Notice of intention to do the work ~~was~~ (was not) submitted on Form C-102 on \_\_\_\_\_, 19\_\_\_\_, and approval of the proposed plan (was) ~~not~~ obtained. Approval obtained on C-101

(Cross out incorrect words)

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 72 jts. 5-1/2" 20# R2 LTC New Casing	2383.85'
212 jts. 5-1/2" 17# N-80 R2a3 LTC New Casing	7753.32'
50 jts. 5-1/2" 17# N-80 R3 X-line New Casing	1991.64'
334 jts. Total	12128.81'
Top collar to K.B.	1.82'
Set at	12130.63'
K.B. to 5-1/2" out off	15.20'
Pipe in hole	12115.43'

K.B.

Cemented w/400 ax Trinity Inferno Slo-set plus 4% gel & 100 ax neat by B.J. Service, Inc. Plug down @ 2:14 P.M. 2-15-56. Tested w/1500 psi clear water pressure for one hour after 48 hours. No pressure loss.

Witnessed by H.W. Shaw

(Name)

Jake L. Hamon

(Company)

Engineer

(Title)

Approved:

OIL CONSERVATION COMMISSION

(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name

Position

Engineer

Representing

Jake L. Hamon &amp; Warren Pet. Corp.

Address 102 Western Bldg. Midland, Texas

(Title)

(Date)