

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-26377 08524
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No. B-1404-2
7. Lease Name or Unit Agreement Name East Vacuum Gb/SA Unit Tr 2717
8. Well No. 001
9. Pool name or Wildcat Vacuum Gb/SA

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐	
2. Name of Operator Phillips Petroleum Company	
3. Address of Operator 4001 penbrook Street, Odessa, Texas 79762	
4. Well Location Unit Letter I : 1980 Feet From The South Line and 660 Feet From The East Line Section 27 Township 17-S Range 35-E NMPM Lea County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3930' DF	

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Rep. csq. leak & reactivate ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

09-04-90: MI RU DDU.
09-05-90: Set RBP @ 4318' test to 1000# ok. Run casing inspection log from 4300 to surface.
09-06-90: Dump 2 sx of sand on RBP.
09-09-90: Test tubing and pressure up on annulus. Pump 300 sx of Class C neat. Cement to surface. Squeeze approx 111 sx down. Finally squeeze 900#.
09-10-90: Drill out 5-1/2" retainer + 37' of cement.
09-11-90: Clean out cement from 888' to 994'. Press. up to 500# for 30 min., held ok.
09-12-90: Swab. Acidize w/5000 gals of 15% NEFe HCl w/clay stabilizer & LST w/2400# of rock salt in 2400 gal of gelled brine in 3 stages. Max press 1500#. ISIP 1250#.
09-13-90: Swab.
09-15-90: GIH w/135 jt of 2-7/8" tbq w/submersible pump. Tbg. set @ 4216'. -over-

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE L. M. Sanders TITLE Reg. & Proration Supv. DATE 01-14-91
TYPE OR PRINT NAME L. M. Sanders 915-368-1488
TELEPHONE NO.

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

09-16-90: Hook up wellhead.
09-24-90: Temp drop until additional line is installed.
11-26-90: Pump 24 hrs. Test 154 BOPD. 655 BWPD 700.0 MCF. Job
complete.

regpro/jhard/b27.1

4030

13 1991

12

11-26-90 MCF