

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Shell Oil Company				Address 1962 MAY 13 AM 9:59 Box 1858 Roswell, New Mexico			
Lease State "W"	Well No. 1	Unit Letter J	Section 26	Township 17 S	Range 35 E		
Date Work Performed May 10 thru 13, 1962	Pool Vacuum-Abo			County Lea			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Ran 9090' of 4½" (9.5#, 11.6#, J-55) casing and cemented @ 9103' with 450 sacks 50-50 Pozmix Class A plus 18% gel followed by 200 sacks Class C plus 4% gel (first stage). Plug down @ 2:00 p.m. (MST), May 11, 1962. Opened D.V. tool @ 4516' and cemented second stage with 375 sacks 50-50 Pozmix Class A cement plus 18% gel. Plug down @ 2:50 p.m. (MST), May 11, 1962, with 2100 psi. Based on caliper survey sufficient volume was used in first stage to fill back to D.V. tool with 15% excess and sufficient volume was used on second stage to fill 500 feet into 8-5/8" casing with 15% excess. After WOC 36 hours, tested with 1500 psi for 30 minutes - no pressure drop.

Witnessed by J. G. Yope	Position Mech. Engr.	Company Shell Oil Company
-----------------------------------	--------------------------------	-------------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
-----------	-----	---------	--------------------	-----------------

Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth
-----------------	--------------	---------------------	------------------

Perforated Interval(s)

Open Hole Interval	Producing Formation(s)
--------------------	------------------------

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by	Name W. A. Harthorn
Title	Position Division Mechanical Engineer
Date	Company Shell Oil Company