

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

1962 APR 26 PM 2:43

Name of Company <b>Shell Oil Company</b>		Address <b>Box 1858 Roswell, New Mexico</b>	
Lease <b>State W</b>	Well No. <b>1</b>	Unit Letter <b>J</b>	Section <b>26</b>
Date Work Performed <b>April 20 thru 21, 1962</b>		County <b>Lea</b>	Range <b>17 S 35 E</b>
Pool <b>Vacuum-Abo</b>			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Spudded @ 6:00 p.m. (MST), April 20, 1962.

Ran 323' of 13-3/8" (48#, H-40) casing and cemented @ 339' with 300 sacks regular neat plus 2% CaCl<sub>2</sub>. Cement did not circulate. Filled annulus with pea gravel. Plug down @ 4:00 a.m. (MST), April 21, 1962. After WOC 12 hours, tested with 600 psi for 30 minutes - no pressure drop.

Option Two:

1. Volume of cement slurry 354.0 cu.ft.
2. 300 sacks Lone Star Regular and 6 sacks Calcium Chloride.
3. Approximate temperature of cement slurry when mixed 60° F.
4. Estimated minimum formation temperature in zone of interest 64° F.
5. Estimate of cement strength at time of testing 500 psi.

Witnessed by <b>T. O. Bailey</b>	Position <b>Tool Pusher</b>	Company <b>Noble Drlg. Company</b>
-------------------------------------	--------------------------------	---------------------------------------

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	

Perforated Interval(s)

Open Hole Interval


Producing Formation(s)

### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name <b>W. A. Harthorn</b>	ORIGINAL SIGNED BY <b>W. A. HARTHORN</b>
Title	Position <b>Division Mechanical Engineer</b>	
Date	Company <b>Shell Oil Company</b>	