

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1146) 25

Name of Company TEXACO Inc.				Address P.O. Drawer 728, Hobbs, New Mexico			
Lease State of New Mexico "O" NCT-1	Well No. 20	Unit Letter E	Section 36	Township 17-S	Range 34-E		
Date Work Performed 8-11-63	Pool Vacuum (Glorieta) Vacuum (Blinbry)	County Lea					

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

T.D. 6825'

1538' of 11-3/4" O.D. casing set at 1548'.

String 1: Ran 6771' of 2-7/8" O.D. casing (6.4-J-55) and set at 6784'. Plug at 6749'. String 2: Ran 6813' of 2-7/8" O.D. casing (6.4-J-55) and set at 6825'. Plug at 679'. R.A. collar at 5883'. Cement both strings simultaneously with 1800 sacks of Class "C" 4% Gel with first 500 sacks with friction reducing agent followed with 500 gallons of acetic acid in each string. Ran temperature survey and found top of cement at 2365'. Job complete 6:00 A.M. August 11, 1963.

Tested 2-7/8" O.D. casing for 30 minutes with 1000 psi from 8:00 to 8:30 A.M. August 12, 1963. Tested OK. Drilled plug and retested for 30 minutes from 9:30 to 10:00 A.M. August 12, 1963. Tested OK. Job complete 10:00 A.M. August 12, 1963.

Witnessed by L. S. Webber	Position Production Foreman	Company TEXACO Inc.
------------------------------	--------------------------------	------------------------

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval			Producing Formation(s)	

#### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

### OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name J.G. Blevins, Jr.
Title	Position Assistant District Superintendent
Date	Company TEXACO Inc.