

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-155-1	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name N.M. 'O' St. NCT-1
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		9. Well No. 17
4. Location of Well UNIT LETTER <u>N</u> <u>760</u> FEET FROM THE <u>South</u> LINE AND <u>2080</u> FEET FROM THE <u>West</u> LINE, SECTION <u>36</u> TOWNSHIP <u>17-S</u> RANGE <u>34-E</u> NMPM.		10. Field and Pool, or Wildcat Vacuum (Wolfcamp)
15. Elevation (Show whether DF, RT, GR, etc.) 4008' (DF)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Repair Water Flow</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rigged up. Pull 2 1/16" tubing in Wolfcamp Zone & set RBP @ 4000'.
Set RBP in Penn Zone @ 4016' & dump 20' Sand on plug.
2. Perforate 2 7/8" Penn string, 3 1/2" Wolfcamp string & 8 5/8" Csg w/2-JS @ 1640'.
3. Cement 2 7/8" - 3 1/2" x 8 5/8" Csg Annulus w/500 Sx. Class 'H' cement containing 2% CaCl. Cement circulated. Squeezed w/add'l 200 Sx. Class 'C' Thix-Set Cement containing 3% CaCl. DOC. Follow w/500 Sx. Class 'H' Cement & 350 Sx. Class 'C' Thix-Set Cement. WOC. DOC. Tested OK.
4. Install production equipment. Test & return to production. Compl. 6-19-81.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 6-25-81

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: