

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.G.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Big "6" Drilling Company

Address of Operator

c/o Oil Reports & Gas Services, Inc., P. O. Box 755, Hobbs, NM 88241

Location of Well

UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM

THE West LINE, SECTION 5 TOWNSHIP 19S RANGE 35E N.M.P.M.

7. Unit Agreement Name

8. Farm or Lease Name

Ora Jackson

9. Well No.

1

10. Field and Pool, or Wildcat

Scharb Bone Springs

15. Elevation (Show whether DF, RT, GR, etc.)

3920 GL

12. County

Lea

**Check Appropriate Box To Indicate Nature of Notice, Report or Other Data**

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work began 7/22/85. Fished tubing & packer & cleaned out to 9600. Set cement retainer at 9430 & squeezed perfs 9554-64 with 100 sacks class "H" cement. Loaded hole with 10# brine gel. Perforated 4010 with 4 shots & squeezed with 110 sacks class "H" cement. Loaded hole with 10# brine gel. Cut & pull 4 1/2" casing from 3076. Pumped 35 sack plug across 4 1/2" casing stub. Tag top of plug at 3010. Perforated 8 5/8" casing at 1500 with 4 holes. Unable to circulate. Squeezed with 200 sacks class "H" cement, maximum pressure 500#. Spot 42 sack plug from 330 to 450. Tag top of plug at 330. Set 8 sack surface plug with regulation marker. Work complete 7/29/85. The Commission will be notified when location is ready for inspection.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wanda Holler

TITLE Agent

DATE 8/12/85

APPROVED BY R. A. Adair

TITLE OIL & GAS INSPECTOR

DATE SEP 12 1989

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

AUG 12 1985

CLERK  
HUMAN RESOURCES