

SUMMARY OF OPERATIONS (Continued)

- 12/1/63 From Glorieta perfs. 5916-5960 swab and flow 110 BLO + 10 BLW in 11 hrs. On NMOCC potential test flowed 123 BNO & no water in 24 hrs. 12/64" choke, TP 260#, CP 150#, GOR 615, gty. 37.8.
- Blinebry perfs. 6569-6807 - wait on pump unit 240 hrs.
- 12/13/63 Ran rods & pump in Blinebry tbg. Wait on pump unit 144 hrs.
- 12/22/63 From Blinebry perfs. 6569-6807 on NMOCC potential test pumped 71 BNO + 30 BSW in 24 hrs. GOR 1014, gty. 36.3 @ 60°. Pumping 9½ - 74" SPM.
- 12/25/63 Blinebry perfs. 6569-6807. Shut in 48 hrs. for packer leakage test. On packer leakage test pumped 81 BNO + 28 BSW in 24 hrs. GOR 1152.
- Glorieta perfs. 5916-5960. Shut in 96 hrs. for packer leakage test. On packer leakage test flowed 94 BNO & no water in 24 hrs. 10/64" choke, TP 285#, CP 265#, GOR 807. Gty 38.8 @ 60°.

ACIDIZING RECORD

- 11/20/63 Dowell, Inc. acidized Blinebry perfs. 6569-6807 w/1000 gal. 15% NE acid + 38 ball sealers. Break down TP 5200#, trt. pr. 3800#, rate 2.8 BPM. Swab 25 BLW + 25 BAW in 4 hrs.
- 11/21/63 Western Co. sand oil frac Blinebry perfs. 6569-6807 down 7" casing w/15,000 gal. refined oil + 30,000# 20-40 Ottawa sand + 1/20# gal. Adomite M-2 in 3 stages using 28 RCN ball sealers. Brk. down pr. 4500#, trt. pr. 4500-4100#. Rate 16.4 BPM. Shut in 15½ hrs. CP 2300#, flow 96 BLO in 10 hrs. Swab 624 BLO + 33 BNO + 26 BSW in 155 hrs.
- 11/29/63 From Glorieta perfs. 5916-5932 & 5940-5960 swab 24 BLO + 11 BNO in 11 hrs.
- 11/30/63 B. J. Service acidized Glorieta perfs. 5916-5932, 5940-5960 w/1000 gal. 15% NE acid. Brk. down pr. 2900#, trt. pr. 2500#. Rate 2.6 BPM. Swab & flow 27 BLO + 158 BNO + 11 BAW in 23 hrs.

DRILL STEM TESTS

NONE

CORE RECORD