

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
STATE	
LOCAL OFFICE	
TRANSPORTER	OIL
	GAS
REGISTRATION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-100
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

HOBBS OFFICE O. C. C.

(Submit to appropriate District Office as per Commission Rule 111) **Nov-7 2:58 PM '63**

Name of Company TEXACO Inc.		Address P. O. Box 728 - Hobbs, New Mexico			
State of New Mexico "Q"	Well No.	Unit Letter P	Section 25	Township 17-S	Range 3E-E
Date Well Performed 3, 1963	Pool Vacuum Wolfcamp	County Log			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 12,285'

9 5/8" O. D. Casing cemented at 4799'

SEE ATTACHED SHEET

Witnessed by L. S. Webber	Position Production Foreman	Company TEXACO Inc.
-------------------------------------	---------------------------------------	-------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA


OF Elev.	T D	P B T D	Producing Interval	Completion Date
Casing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Producing Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

I hereby certify that the information given above is true and complete to the best of my knowledge.

OIL CONSERVATION COMMISSION

Approved by 	Name W.E. Morgan
Title Assistant to The District Superintendent	Position
Date JAN 7 1964	Company TEXACO Inc.

State of New Mexico "Q" Well No. 4

String No. 1 - Z - Vacuum Abo North

Ran 11,458' of 2 7/8" O. D. Casing, (5.40 LB), (NEW), 8-R,
and cemented at 11,468'. RA Collar and 6' sub at 9903'.
LI plug at 11,436'.

String No. 2 - Y - Vacuum Pennsylvanian

Ran 10,166' of 2 7/8" O. D. Casing, (6.40 LB), (NEW), 8-R,
and cemented at 10,176'. RA Collar and 6' sub at 6654'.
LI plug at 10,145'.

String No. 3 - X - Vacuum Wolfcamp

Ran 10,140' of 2 7/8" O. D. Casing (6.40 LB), (NEW), 8-R,
and cemented at 10,150'. RA Collar and 4' sub at 9118'.
LI plug at 10,119'.

Above strings cemented by pumping 200 BBLS of brine water
ahead of cement. Cemented down all three strings with
2500 sx of trinity Lite Wate with 26.5# salt per sx. Pumped
800 sx. down Z string before starting down X & Y strings.
Followed plug down each string with 500 gals acetic acid.
Job complete 5:00 P. M. November 3, 1963.

Tested above strings for 30 minutes with 2000 P. S. I. from
7:00 A. M. to 7:30 A. M. November 5, 1963. Tested O. K.
Drilled cement plugs and re-tested for 30 minutes with 2000
P. S. I. from 9:30 A. M. to 10:00 A. M. November 5, 1963.
Tested O. K. Job complete 10:00 A. M. November 5, 1963.