NUMBER OF OPI	ES FECEI	VED	
10	тнівиті	ON	
SANTA FE			
FILE			
U.S.G.S.			
LAND OFFICE			
TRANSPORTER	OIL		
	GAS		ļ
PRORATION OFFI	C &		
			_

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103 (Rev 3-55) MISCELLANEOUS REPORTS ON WELLS (Submit to appropriate District Office as per Commission Rule 1106) Name of Company Gulf Oil Corporation Box 670, Hobbs, New Mexico Lease Well No. Unit Letter Section Township Range Loa State "KN" 1 17 17-8 37-B Date Work Performed Pool County <u>7-3 & 4 . 1963</u> Undesignated Les THIS IS A REPORT OF: (Check appropriate block) Beginning Drilling Operations Casing Test and Cement Job Other (Explain): Plugging Remedial Work Detailed account of work done, nature and quantity of materials used, and results obtained. TD 9011' PB 8975'. Carper Brilling Company reached TD 9011' at 1:00 PM 7-2-63. Ran 40 joints, 1246' of 5-1/2" 17# J-55 ST&C, 45 joints, 1436' of 5-1/2" 15.50# J-55 ST&C, 134 joints, 4254' of 5-1/2" 14# J-55 ST&C, 63 joints, 2022' of 5-1/2" 15.50# J-55 LT&C, 1 joint & 1 cut joint, 40' of 5-1/2" 17# J-55 ST&C casing. Total 283 joints & 1 out joint, 8998' set and cemented at 9010' with 250 sacks Incor with 16% gel, 3% salt, .5% R-5 and 100 sacks Incor nest. Bump plug with 2000#, held 30 min. OK. WOC 9 hrs. TS indicated top of cement at 6240'. Witnessed by Position Company T. B. Summer Maintenance Foreman Gulf Oil Corporation FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY ORIGINAL WELL DATA D F Elev. TD PBTD Producing Interval Completion Date Tubing Diameter Tubing Depth Oil String Diameter Oil String Depth Perforated Interval(s) Open Hole Interval Producing Formation(s) RESULTS OF WORKOVER Date of Oil Production Gas Production Test Water Production GOR Gas Well Potential Test BPD MCFPD BPD Cubic feet/Bbl MCFPD Before Workover After Workover I hereby certify that the information given above is true and complete OIL CONSERVATION COMMISSION to the best of my knowledge. Approved by Name Title Position Area Production Manager Date Company Gulf Oil Corporation