

F.R. 8-8-63,
PD 10,500' Rt - Bone Springs
Contractor - Co. Tools
8-13-63 Drlg. 3550'.
8-20-63 Drlg. 5222'.
8-27-63 Drlg. 7405'.
9-4-63 Drlg. 9310'.
9-10-63 Drlg. 10200' sh.
DST (Bone Springs) 10098-10121', open 2 hrs,
Used 2000' WB,
Rec 60' free oil + 2000' WB,
1 hr ISIP 4147#, FP 781-827#,
1 hr FSIP 3920#.
9-17-63 TD 10225', prep to re-acidize.
Perf (Bone Springs) 10091-111' W/4 SPF
Ac. 1000 gals MA.
9-24-63 TD 10225', SI.
Re-Ac. 10,000 gals,
swbd 36 BO&AW, swbd dry.

Lea Scharb N.M. Page 2
Cactus Drlg. Co., #1 Hooper, Guy H. et al "A" - Sec.
6-19S-35E

10-1-63 TD 10225', SI.
10-7-63 TD 10225', PB 10188', swbg.
Perf 10120-132' W/4 SPF
Re-Ac. 30,000 gals (Perfs 10091-132)
10-14-63 TD 10225', PB 10188', COMPLETED.