

Reproduction Rights Reserved

CONT. Huron Drilg. Co. PROP. DEPTH 9100' TYPE \_\_\_\_\_  
DATE \_\_\_\_\_

5433  
3761  
375

F.R. 6-13-63, Abo.  
PD 9100' - Contractor, Huron Drlg. Co.  
6-17-63 Drlg. 4070'.  
6-25-63 Drlg. 5169'.  
7-2-63 TD 5550', prep to drill with gas.  
7-9-63 Drlg. 6904' (Were not able to drill with gas.)  
7-15-63 Drlg. 7822'.  
7-23-63 Drlg. 8706'.  
7-30-63 TD 9096', prep to perf.  
DST 8829-55', open 2 hrs, rec 60' oil, 520' fresh  
wtr, 65" ISIP 2231#, FP 13-27#, 45" FSIP 1789#.  
8-5-63 TD 9096', Casing Collapsed.  
8-12-63 TD 9096', PB 9053', Holding for NMOCC Potential.  
Ran 4½" casing to surface.  
Perf 134 shots 8901-68', treated 5100 gals acid.  
Flowed 231 EO in 24 hrs thru 1/2" ch., TP 75#.  
8-19-63 TD 9096', PB 9053', COMPLETED.