

COUNTY	LEA	FIELD	Undesignated	STATE	N.M.
OPR	FEATHERSTONE DEVELOPMENT CORP.				MAP
1 TPC&O-State					
Sec. 24, T-17-S, R-35-E				CO-ORD	
1650' fr S Line & 330' fr E Line of Sec.					
Spud 10-31-63		CLASS		EL 3905'	
Comp. 1-21-64		FORMATION	DATUM	FORMATION	DATUM
CSG & SX - TUBING		LOG:			
13 3/8"	303'	250	Abo Rf. 8717'		
8 5/8"	3275'	200	Anhy 1778		
5 1/2"	8977'	700	Yates 3030		
			7-R 3227		
			Queen 3937		
LOGS	EL	GR	RA	IND	HC A
			Grb 4218		
			TD 8990', PBD 8935'		

IP Abo Perfs 8630-8926' Pmpd 84 BOPD + 15 BW. Pot. Based on 24 hr test, gravity 39.9.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Forster Drlg. Co. PROP DEPTH 9200' TYPE
DATE

✓ 50 1A

F. R. 10-31-63; Oper's Elev. 3905' DF.
PD 9200' - Abo.
Contractor - Forster Drlg. Co.
11-4-63 Drlg. 3041'.
11-11-63 Drlg. 5153'.
11-18-63 TD 6450', prep to DST.
11-26-63 TD 7658', prep to drill.
DST 6280-6450', open 1 hr.
Rec. 1440' salty sul. wtr., + 60' DM.
45 min ISIP 2458#, FP 290-825#,
45 min FSIP 2339#.
DST 7450-7658', open 1 hr.
Rec. 200' DM.
45 min ISIP 895#, FP 110-234#,
45 min. FSIP 298#.
12-2-63 Drlg. 8336'.

12-9-63 TD 8954', on DST.
DST 8600-8800', open 2 hrs.
GTS 18 mins., @ TSTM.
Rec. 720' OCM (40% oil).
1 hr. ISIP 2073#, FP 217-260#,
2 hr. FSIP 2245#.
Cored 8800-8875', rec. 75' dolo w/32' pay.
Cored 8875-8923', rec. 48' dolo w/42' pay.
Cored 8923-8954', rec. 31' dolo w/show wtr.
8929-54'.
12-16-63 TD 8980', prep to ac.
SLM 8954=8980'.
SP DST 8800-8939', open 3 hrs.
GTS 8 mins.
Rec. 1130' oil + 280' O&GCM + 90' OCM below sub.
1 hr. 30 min ISIP 2857#, FP 258-635#.

2 hr. FSIP 2740#.
Perf. 8630', 8652', 8657', 8672', 8688', 8722',
8733', 8775', 8832', 8836', 8855', 8862', 8883',
8890', 8906', 8920', 8926' w/2 SPI.
12-30-63 TD 8980', PB 8935', tstg.
Ac. 8832-8926', w/2500 gals.
Swb. 12 BO + 13 BAW.
Set BP @ 8800', Pkr. @ 8587'.
Ac. 8630-8775' w/5000 gals.
1-6-64 TD 8980', PB 8935', tstg.
Swb. & flo. 38 BW + 35 BO/8 hrs.
1-13-64 TD 8980', PB 8935', swbg.
Pulled BP & set Pkrs. @ 8629' & 8837'.
1-20-64 TD 8980', PB 8935', WO Pump.
1-27-64 TD 8980', PB 8935', tstg. on Pump.
Ppd. 25 BO + 100 BW/24 hrs.

2-3-64 TD 8980', PBD 8935', tstg. on pump.
Pmpd 30 BO + 110 BW/24 hrs.
2-17-64 TD 8980', PBD 8935', WO Potential.
2-24-64 TD 8980', PBD 8935', WO Potential.
3-9-64 TD 8980', PBD 8935', COMPLETED.
LOG TOPS: San Andres 4598', Glorieta 6243'.