

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN (PL) (TE)
(Other instr. as re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir
Use "APPLICATION FOR PERMIT--" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> WIW		5. LEASE DESIGNATION AND SERIAL NO. NM-002468 052	
2. NAME OF OPERATOR Hondo Oil & Gas Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P. O. Box 2208, Roswell, NM 88202		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FNL & 1980' FWL		8. FARM OR LEASE NAME Mescalero Ridge Unit 35	
14. PERMIT NO.		9. WELL NO. 6	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3719' GR		10. FIELD AND POOL, OR WILDCAT Pearl Queen	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR ABMA Sec. 35-T19S-R34E	
		12. COUNTY OR PARISH Lea	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☒ Ran integrity test

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

X

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3/21/89 Rigged up and set 1.50" plug in profile nipple @ 4465'.

3/23/89 Got off 5 1/2" Baker Lok-Set packer with on/off tool. Installed BOP. Pulled 143 jts. 2 3/8" plastic-coated J-55 tubing. Replaced 22 bad jts. of 2 3/8" tubing. Dug pit. Rigged up hydro-test. Tested tubing back in hole 5000# above slips. Repaired Baker on/off tool. Circulated and pumped 150 bbls. packer fluid. Tested casing to 300# for 60 min. - held okay.

3/24/89 Tried to retrieve 1.50" profile plug. Could not catch plug. Called for 50 bbls. packer fluid. Pulled off from lok-set packer. Pumped 10 bbls. down tubing. Latched back on to lok-set packer. Retrieved plug from profile. Tested backside again to 300# - held okay. Rigged down. Put well back on injection.

ACCEPTED FOR RECORD

MAY 30 1989

CB

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED E. J. Butcher Jr.

TITLE Petroleum Engineer

DATE 5/9/89

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

