

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
B-7428-2

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name State "CV"
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240	9. Well No. 2
4. Location of Well UNIT LETTER E 1750 FEET FROM THE North LINE AND 330 FEET FROM THE West LINE, SECTION 25 TOWNSHIP 17-S RANGE 35-E NMPM.	10. Field and Pool, or Wildcat Vacuum Abo Reef
15. Elevation (Show whether DF, RT, GR, etc.) 3926' KB	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

PULL OR ALTER CASING

OTHER

PLUG AND ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK

COMMENCE DRILLING OPNS.

CASING TEST AND CEMENT JOB

OTHER **Perf, Stimulate and Scale Squeeze**

ALTERING CASING

PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISW 7-22-85 and POH w/ production equipment. RIH w/ 3 7/8" bit and bulldog bailer. Tagged fill at 8780' and DO to 8784'. Unable to get past 8784'. POH w/ bit. RIH w/ 3 1/8" csg gun and perfed 8720'-31' and 8648'-64' w/ 2 DPSSPF. POH w/ wireline. RIH w/ 4 1/2" PPI pkr and 2 3/8" tbg. Set pkr at 8447' and tested to 4000 psi. Dropped RFC valve and acidized perms 8765'-8561' w/ 3600 gal 15% NEFE HCL acid (200 gal / 5' interval). Flushed w/ 40 bbl 2% KCL FW. Ran swab for 4 hrs and rec 34 BW x TO x TG. Rel pkr and lowered tbg to 8780'. Pumped 255 gal DYNOCHEM 976. Disp w/ 10 bbl 2% KCL FW. POH w/ tbg and tools. RIH w/ 2 3/8" SN, 5 sts 2 3/8" tbg, tbg anchor and 2 3/8" tbg. Landed SN at
OTS NMOGD-H, 1-JRB, 1-FJN, 1-NLG

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Eddie Seay* TITLE ADMINISTRATIVE ANALYST DATE 13 August 1985

ORIGINAL SIGNED BY EDDIE SEAY

OIL & GAS INSPECTOR

AUG 14 1985

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

8716'. Tbg anchor SA 8559'. Installed production equipment. Loaded tog
w/ 30 bbl 2% KCL FW and tested pump to 500 psi - OK. MOSW

7-29-85. Began pump testing well. Pump tested through 8-5-85.

PPWO: 14 BOPD X 1 BWPD X 32 MCFD

PAWO: 14 BOPD X 17 BWPD X 18 MCFD

RECEIVED

AUG 13 1985