

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 6406)

Name of Company <b>Phillips Petroleum Company</b>				Address <b>Box 2130 - Hobbs, N.M.</b>			
Lease <b>Santa Fe</b>	Well No. <b>97</b>	Unit Letter <b>N</b>	Section <b>33</b>	Township <b>17S</b>	Range <b>35E</b>		
Date Work Performed <b>6/7-8/1964</b>	Pool <b>Undesignated</b>			County <b>Lea</b>			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Halliburton cemented 4-1/2" (9.5 and 10.5#) casing at 6300' with 500 sacks (1360 cu. ft.) Trinity Liteate 20% DD followed by 300 sacks regular. Pumped plug to 6265'. WOC 21 hours. Temperature survey top of cement at 2400'. Tested casing with 1800# for 30 minutes, no pressure loss.

Witnessed by <b>C. L. Sumervell</b>		Position <b>Lease Foreman</b>		Company <b>Phillips Petroleum Co.</b>		
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY						
ORIGINAL WELL DATA						
D F Elev.	T D	P B T D	Producing Interval		Completion Date	
Tubing Diameter		Tubing Depth		Oil String Diameter	Oil String Depth	
Perforated Interval(s)						
Open Hole Interval			Producing Formation(s)			
RESULTS OF WORKOVER						
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						
OIL CONSERVATION COMMISSION				I hereby certify that the information given above is true and complete to the best of my knowledge.		
Approved by <i>[Signature]</i>				Name <i>[Signature]</i>		
Title <i>[Signature]</i>				Position <b>Office Manager</b>		
Date <i>[Signature]</i>				Company <b>Phillips Petroleum Co.</b>		