

IP Glorieta Perfs 6064-74' Flwd 192 BOPD + 16 BW. Pot. Based on 16 hr test of 128 EO + 10 Bbls Water thru 20/64" csk., TP 140#, CP 220#, gravity 38.4, GOR 781.

CONT. Co. Tools _____ PROP DEPTH 6400' _____ TYPE _____

F.R. 7-23-64
PD 6400' - Glorieta
Contractor - Co. Tools
3-10-64 Drlg. 3202'.
8-17-64 Drlg. 5355'.
8-24-64 TD 6200', PED 6154', swbg.
Perf 6064-74' W/2 SPF
Ac. 500 gals.
Swbd 78 BLO + 12 BAW/6 hrs.
8-31-64 TD 6200', PBD 6154', COMPLETED.
Flwd 54 BO + 2 BW/6 hrs thru 20/64" chk.,
TP 85-20# & died.
Re-Ac. 1500 gals. 6064-74'