

NO. OF COPIES RECEIVED		
DISTRIBUTION		
NTA FE		
LE		
S.G.S.		
ND OFFICE		
ERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REWORK OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (C-101) FOR SUCH PROPOSALS.)		5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. B-2273		
6. Unit Agreement Date		
7. Name of Lease Owner State "M"		
8. Well No. 13		
9. Field and Pool, or Valued Vacuum Glorietta		
10. Elevation (Show whether DF, RT, CR, etc.)		
11. County Lea		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
FORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
PERMANENTLY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPER. ☐	PLUG AND ABANDONMENT ☐
OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER Cmt between 4½ + 8-5/8 csg ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 8-17-81 6300 TD, 6264, GLor 6085-6115. MIRU Clark WS Ut., POH w/rods, pump & GA, rel TAC, instl BOP, POH w/2-3/8 tbg, TAC & OPMA, WIH w/appow 4-1/2 appow ret BP & pkr, set BP @ 2450, pkr @ 2420, press test BP 1000 psi/5 min/held ok, press test csg 1000 psi/held ok, pump 35 bbl wtr down 4-1/2 & 8-5/8 annl 2 BPM @ 1000 psi.
- 8-18-81 HOWCO press 4-1/2 csg 1000 psi pump down 4-1/2 & 8-5/8 annl 1.5 BPM @ 100 psi, Cardinal sur ran tracer sur RA mtrl going out @ 1730, cmt down 4-1/2 & 8-5/8 annl w/700x Class C w/2% Chcl, final press 650, job compl @ 11:30 AM 8-18-81.
- 8-19-81 WOC 20 hrs, no press on surf csg, rel pkr, latch onto BP & POH, WIH w/ 30' x 2-3/8 OPMA @ 6122-52, 4' x 2-3/8 perf tbg sub @ 6118-22, SN @ 6117-18, 4 jts 2-3/8 EUE 8 rt tbg, Baker 4-1/2 TAC @ 5991 set w/12,000 ten, 196 jts 2-3/8 EUE 8 rt tbg, WIH w/2" x 1-1/4x 12 pump, 1" x 12' GA, 162-3/4, 87 - 7/8 rods, hung well on, load tbg w/20 bbl wtr, press test tbg 400 psi/held ok, rel Clark WS unit & well to Prod @ 3 PM.

FINAL PROD TEST: P 29 BNO + 41 BSW/24 hrs, 7-1½ x 64 SPM, no gas meas, Grav 37.6 @ 60.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

R. C. Hooper TITLE Authorized Agent DATE 9-1-81

By Harry Seaton TITLE _____ DATE _____

ED BY _____ TITLE _____ DATE _____

ITIONS OF APPROVAL, IF ANY