

NO. OF COPIES RECEIVED
DISTRIBUTION
SANTA FE
FILE
U.S.G.S.
LAND OFFICE
OPERATOR

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-101
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDARY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR A WELL THAT IS A SEPARATE RESERVOIR.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator
Sun Oil Company

Address of Operator
P.O.Box 1861 Midland, Texas 79702

Location of Well
UNIT LETTER E 1650 FEET FROM THE North LINE AND 330 FEET FROM
THE West LINE, SECTION 6 TOWNSHIP 17-S RANGE 37-E

13. Elevation (SL, Subsurface, etc.)
3828' DF

5a. Indicate Type of Lease
State ☐ Free ☒

5. State Oil & Gas Lease No.

7. Unit Agreement No.

6. Name of Lessee
M. Caylor

9. Well No.
7

10. Field and Unit, or well name
Lovington ABO

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPS. ☐ PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐ OTHER ☒ Add perfs, acidize perfs an OH 8212/8391

SUBSEQUENT REPORT OF:

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well currently incapable of producing at an economical rate. Proposed well work to start ASAP.

1. MIRU. Install BOP.
2. Use Welex to perforate 8385-91 w/1JSPF using 3-1/8" Deep penetrating (11 gram Charge, .38" hole). Use CNL dated 11/15/77. Total 7 Hours.
3. RIH w/2 3/8" tbg, RDG & 2 jts. tail pipe and tag PBD. Test tbg to 4000 psi. Set pkr at approx. 8150'. Trap 1000 psi on csg. Use HOWCO to acidize production interval w/5000 gal 15% CRA (w/CRA-22) in 4 equal stages. Pump 600# GRS & 300# BAF in 900 gals. GSBW between stages. Acidize at 3-4 BPM, Max pressure 4000 psi. Flush w/treated brine water and swab.
4. Release pkr and POH. RIH w/tapered tbg string & TAC. (2 7/8" tbg. - 3900'; 2 3/8" tbg. - 4300') SN @ 8200'. RIH w/tapered rod string and 1 1/4" pump. (1700'-1"; 1925'-7/8"; 4575'-3/4"). Run unit @ 100" stroke and 10-11 SPM.
5. RR.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ken Harry TITLE Office Assistant DATE 3-21-78

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

MAR 23 1978