

State of New Mexico "N" Well No. 6

Ran X-String, Vacuum Blinebry Zone: Ran 6988' of 2 7/8" O. D. Casing, J-55, 6.50 LB, NEW, and cemented at 7001', Hot collar and plug at 3950'.

Ran Y-String, Vacuum Abo North Zone: Ran 10,282' of 2 7/8" O. D. Casing, J-55, 6.50 LB, NEW, and cemented at 10,295', plug at 10,285'.

Ran Z-String, Vacuum Wolfcamp Zone: Ran 10,287' of 2 7/8" O. D. Casing, J-55, 6.50 LB, NEW, and cemented at 10,300', plug at 10,290'.

Cemented above strings of 2 7/8" O. D. Casing with 600 Sx. Class "C" 2% gel with FRA, plus 1200 Sx. Class "C" 4% gel. Job complete 10:00 A. M. June 16, 1964.

Tested above strings of 2 7/8" O. D. Casing for 30 minutes with 2000 P. S. I. from 8:00 A. M. to 8:30 A. M. June 18, 1964. Tested O. K. Job complete 8:30 A. M. June 18, 1964.