

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.  
1-155

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Texaco, Inc.	8. Farm or Lease Name N. N. 10' St. NCT-1
3. Address of Operator P. O. Box 726, Hobbs, NM 88240	9. Well No. 2
4. Location of well UNIT LETTER P, 160 FEET FROM THE South LINE AND 0 FEET FROM THE East LINE, SECTION 36, TOWNSHIP 17-S, RANGE 3-E, NMPM.	10. Field and Pool, or Wildcat Vacuum Clorietta: Vacuum North & Vacuum Wolf-camp
15. Elevation (Show whether DF, RT, GR, etc.) 3000' (DF)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Repair Water flow

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rigged up. Pull rods & pump. Pull tubing in Glorietta string.
2. Set RBP in Abo string @ 4000'
3. Cemented 13 3/8" & 9 5/8" csg Annulus w/825 sx class 'H' Cement. Follow w/900 sx. class 'H' cement containing 2% CaCl.
4. HOC & test. Tested OK.
5. Install pumping equipment. Test & place on production.

THE COMPLETION OF THIS NOTICE IS  
24 HOURS BEFORE THE STARTING OF WORK

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. G. S. S. S. TITLE Asst. Dist. Supt. DATE 1/8/71

Orig. Signed by

Jerry Sexton

APPROVED BY Dist. L. S. S. TITLE Dist. L. S. S. DATE 1/8/71

CONDITIONS OF APPROVAL, IF ANY: