

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office or to the Commission Rule 1106)

Name of Company **TEXACO Inc.** Address **P. O. Box 728 - Hobbs, New Mexico**

Lease State of New Mexico "O" NCT-1 Well No. 24 Unit Letter P Section 36 Township 17-S Range 34-E

Date Work Performed May 5, 1964 Pool Vacuum Abo North Vacuum Wolfcamp Vacuum Penna. County Lea

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 10,300'
9 5/8" O. D. Casing Cemented at 4418'

Vacuum Wolfcamp Zone: Ran 10,289' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 10,300', Plug at 10,289', 8' sub at 9470'.

Vacuum Abo North Zone: Ran 10,285' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 10,229', Plug at , Hot collar at 8686'.

Vacuum Penn Zone: Ran 10,283' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 10,294', Plug at 10,260', Hot collar at 5984'.

Cemented above strings of 2 7/8" O. D. Casing with 600 Sx. Class "C" 2% gel w/ FRA, and 1200 Sx. Class "C" 8% gel, plus 600 Sx. Class "C" 2% gel. Job complete 5:30 P. M. May 4, 1964. Top of cement by Temperature survey, 2800'. Tested above strings for 30 minutes with 1500 P.S.I. Tested O.K. Job complete 11:00 A. M. May 8, 1964.

Witnessed by M. E. Crews Position Drilling Foreman Company TEXACO Inc.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

DF Elev.	TD	PBTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				

Open Hole Interval	Producing Formation(s)
--------------------	------------------------

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by	Name
Title	H. D. Raymond
Date	Assistant District Superintendent
	Company TEXACO Inc.