

| | |
|---------------------------|-----|
| NUMBER OF COPIES RECEIVED | |
| DISTRIBUTION | |
| FANTASY | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| TRANSPORTER | OIL |
| | GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

| | | | | | | | |
|---|-------------------------|------------------|---------------|--|---------------|--|--|
| Name of Company TEXACO Inc. | | | | Address P. O. Box 725 - Hobbs, New Mexico | | | |
| Lease State of New Mexico "00" NGT-1 | Well No. 2 | Unit Letter H | Section 30 | Township 17-S | Range 35-E | | |
| Date Work Performed June 24, 1964 | Pool Tacuna Glorieta | | | County Lee | | | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 6250'
11 3/4" O. D. Casing Cemented at 1620'

Run 6238' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 6250' with 1200 Sx. Class "C" L₅ gel, (first 500 Sx. containing FRA), Plug at 6242'. Job complete 1:00 P. M. June 22, 1964.

Tested 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 1:30 P. M. to 2:00 P. M. June 23, 1964. Tested O. K. Job complete 2:00 P. M. June 23, 1964.

| | | |
|-----------------------------|------------------------------|------------------------|
| Witnessed by H. D. Greys | Position Drilling Foreman | Company TEXACO Inc. |
|-----------------------------|------------------------------|------------------------|

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

| | | | | |
|------------------------|--------------|---------------------|------------------------|-----------------|
| D F Elev. | T D | P B T D | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | | Producing Formation(s) | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

| | |
|-----------------------------------|--|
| Approved by <i>[Signature]</i> | Name W. E. Morgan |
| Title District Superintendent | Position Assistant to the District Superintendent |
| Date | Company TEXACO Inc. |