

COUNTY	LEA	FIELD Undesignated	STATE N.M.
OPR	BLAIR, EDWIN FOSTER		MAP
	1 State "B"	30-025-21149	
	Sec. 18, T-19-S, R-35-E	CO-ORD	
	660' fr N Line & 660' fr W Line of Sec.		
	Spud 1-5-64	CLASS	EL 3946*
	Comp 3-22-64	FORMATION	DATUM
CSG & SK - TUBING	LOG:		
	Anhy 1873		
13 3/8" 398' 450	B/Salt 3310		
8 5/8" 4020' 400	Yates 3486		
4 1/2" 10950' 625	Queen 4730		
	Penr 4986		
LOGS EL GR RA IND HC A	B Spg 8070'		
	TD 10950', PBD 10893'		

IP Bone Spring Perfs 10236-804' Pmpd 29 BOPD. Pot. Based on 24 hr test, gravity 38.5.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Marcum Drlg. Co.	PROP DEPTH 10,300'	TYPE
DATE		

F.R. 12-26-63; Oper's Elev. 3946' DF
 PD 10,300' - Bone Spring
 Contractor - Marcum Drlg. Co.
 1-6-64 TD 400', WOC.
 1-13-64 TD 4020', WOC.
 1-20-64 Drlg. 6072' lm.
 DST (Cherry Canyon) 5860-5970', open 1 hr,
 rec 10' drlg. fluid,
 FP 57-71#, 30 min FSIP 86#.
 1-27-64 Drlg. 8837' sdy lm.
 2-3-64 Drlg. 9991' lm., sh. & ch.
 DST 9335-9400', open 2 hrs,
 rec 3000' gas in DP, 30' oil & 420' HGC
 Salt Wtr, FP 95-245#, 30 min FSIP 3501#.
 2-10-64 Drlg. 10610'.
 DST 10230-258', open 2 hrs,
 Rec 1150' gas in DP + 240' O&GCM,
 FP 59-86#, 30 min FSIP 439#.
 Cored 10258-309', rec 51' silty dolo., w/NS.

2-17-64 TD 10950', WOC.
DST 10680-832', mis-run.
Re-DST 10680-832', open 4 hrs,
Rec 2300' gas in DP, 10' oil + 40' O&GCM,
1 hr ISIP 334#, FP 141-141#, 1 hr FSIP 348#.
2-24-64 TD 10950', tstg. (Tight)
3-2-64 TD 10950', tstg. (Tight)
Perf 10750-770', 10786-804' W/4 SPF
Ac. 1000 gals.
Frac 37,000 gals wtr + 37,000# sd.
Swbd 60 BO + 55 BLW/17 hrs.
3-9-64 TD 10950', SI, WOO. (Tight)
Flwd by heads 15 BO + 7 BW/18 hrs (10750-804')
Set Ret. BP @ 10279'
Perf 10236-252' W/4 SPF,

Ac. 1000 gals.
Swbd 56 BLW + 5 BO in 8 hrs.
Re-Ac. 5000 gals.
Swbd 15 BO + 3 BAW/4 hrs.
3-12-64 AMENDED OPERATOR: Was United States Smelting,
Refining & Mining Company
3-16-64 TD 10950', WOO. (Tight)
3-23-64 TD 10950', Tstg on pump.
Pulled BP.
3-30-64 TD 10950', PBD 10893', tstg. on pump.
Pmpd 30 BO + load wtr in 24 hrs. (-400 BLW).
4-6-64 TD 10950', PBD 10893', COMPLETED.