

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. ---	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name ---
2. Name of Operator Consolidated Oil & Gas, Inc.		8. Farm or Lease Name Shipp "A"
3. Address of Operator 4150 E. Mexico Ave., Denver 22, Colorado		9. Well No. 2
4. Location of Well UNIT LETTER <u>C</u> <u>2310</u> FEET FROM THE <u>West</u> LINE AND <u>660</u> FEET FROM THE <u>North</u> LINE, SECTION <u>17</u> TOWNSHIP <u>17S</u> RANGE <u>37E</u> NMPM.		10. Field and Pool, or Wildcat Midway Abo
15. Elevation (Show whether DF, RT, GR, etc.) 3772' GR		12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11" hole from 300' KB to 4400' KB. Ran 136 joints of 8-5/8" 24 and 32 lb. J-55 casing with Baker guide shoe and fillup collar, set at 4392' KB. Cemented with 200 sacks of 50/50 pozmix and 100 sacks of regular with 2% salt. Bumped plug with 1000 psi, held okay. WOC 24 hours. Pressure tested casing to 1500 psi, held okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wayne Rogers TITLE Production Manager DATE 4/12/65

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: