

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

JUL 20 11 44 AM '65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1520	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Socorro Mobil Oil Company, Inc.		8. Farm or Lease Name State Bridges
3. Address of Operator Box 1800, Hobbs, New Mexico		9. Well No. 104
4. Location of Well UNIT LETTER <u>B</u> <u>520</u> FEET FROM THE <u>North</u> LINE AND <u>2120</u> FEET FROM THE <u>East</u> LINE, SECTION <u>25</u> TOWNSHIP <u>17S</u> RANGE <u>34E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4020 GR		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 2398' of 26# N-80 & 2970' of 23# N-80 7" liner @ 10,200'. Top of liner @ 4824'. Cemented 7" liner w/875 sx Trinity Lite Wate + 500 sc Neat cement. Plug down @ 1:30 PM 7/8/65. WOC 6 hrs. Ran 8 3/4" bit & drilled cement 3336-4824'. WOC 72 additional hours. Drilled cement to 10,193'. Tested 7" liner w/1500# for 30 mins. Tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>E. J. Kennen</u>	TITLE <u>Croup Supervisor</u>	DATE <u>7/19/65</u>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		