

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/></p>
<p>1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/></p>		<p>5. State Oil & Gas Lease No. B 1320</p>
<p>2. Name of Operator Socony Mobil Oil Company, Inc.</p>		<p>7. Unit Agreement Name</p>
<p>3. Address of Operator Box 1800, Hobbs, New Mexico</p>		<p>8. Farm or Lease Name State Bridges</p>
<p>4. Location of Well UNIT LETTER C 660 FEET FROM THE North LINE AND 2310 FEET FROM THE West LINE, SECTION 25 TOWNSHIP 17S RANGE 34E NMPM.</p>		<p>9. Well No. 106</p>
<p>15. Elevation (Show whether DF, RT, GR, etc.) 4020' GL</p>		<p>10. Field and Pool, or Wildcat Undesignated Glorieta</p>
<p>12. County Lea</p>		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIATION WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Forester Drilling Company commenced drilling operations at 12:00 Noon 4-7-65. (Spud date) Set 1512' of 8 5/8" casing at 1512'. Cemented w/800 sx Incor + 4% gel + 50 sx Incor Neat w/1/4# flocele 2% HA5. Plug down at 5:00 AM 4-9-65. Cement circulated. WOC 18 hrs. Tested 8 5/8" casing w/1000# for 30 minutes. Tested Ok.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. J. McDaniel TITLE Group Supervisor DATE 4-13-65

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: