

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3-OCC
1-File

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1565
7. Unit Agreement Name
8. Farm or Lease Name GO State "F"
9. Well No. 10
10. Field and Pool, or Wildcat Vacuum Glorieta Blinbry
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Tidewater Oil Company
3. Address of Operator Box 249, Hobbs, New Mexico
4. Location of Well UNIT LETTER A , 660 FEET FROM THE North LINE AND 760 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 17 S RANGE 34 E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to TD @ 6829'. Set 5-1/2" 17# J-55 casing at 6829', 5-24-65.
Cemented with 1376 sacks Incor 50-50 Diamix with 4% gel plus 200 sacks
Incor neat. Top of cement behind 5-1/2" by temperature survey at 1000'
from surface. WOC 36 hours. Tested 5-1/2" with 1500# for 30 minutes,
no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By:

SIGNED B. M. BREINING

TITLE Area Engineer

DATE 5-26-65

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY: