

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(Other instruction
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM007465-052

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ SWD

2. NAME OF OPERATOR

Hondo Oil & Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 2208, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

990' FSL & 1980' FSL

Fuk
FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3713' GR

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mescalero Ridge Unit 35

9. WELL NO.

11

10. FIELD AND POOL, OR WILDCAT

Pearl Queen

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 35-T19S-R34E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Ran integrity test

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

4/11/89 Installed BCP. Released packer @ 4496'. Tripped out of hole with 145 jts. 2 3/8" tubing. Found 4 bad jts., 3 bad pins and 1 collar with a hole in it. Rigged up testers. Ran back in hole with 145 jts. 2 3/8" tubing. Set 5 1/2" Baker AD-1 packer @ 4491'. Tested tubing in the hole to 3000 psi above the slips. Tested casing to 400# for 25 min.-held okay.

ACCEPTED FOR FILING

MAY 30 1989

CB

CARSBAD, NEW MEXICO

RECEIVED
MAY 17 12 10 PM '89

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED

E. L. B. [Signature]

TITLE

Petroleum Engineer

DATE

5/10/89

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

03/10/2018

03/10/2018

03/10/2018
03/10/2018

