

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Nov 23 10 15 AM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - E-9512	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		State N. M. "CW" NCT-1
3. Address of Operator		9. Well No.
P. O. Box 728 - Hobbs, New Mexico		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER K, 1983 FEET FROM THE South LINE AND 1906 FEET FROM		Wildcat
THE West LINE, SECTION 18 TOWNSHIP 17-S RANGE 37-E NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3810' (D. F.)		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 9600'  
8 5/8" O. D. Casing Cemented at 3204'

Ran 9588' of 4 1/2" O. D. Casing, 10.50 LB, J-55, NEW, and cemented 9600' with 650 Sx. Trinity Lite Wate, plus 500 Sx. Incor neat. Plug at 9568'. Job complete 2:00 A. M. November 21, 1965.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 4:00 P. M. to 4:30 P. M. November 22, 1965. Tested O. K. Job complete 4:30 P. M. November 22, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE November 23, 1965

APPROVED BY [Signature] TITLE [Signature] DATE [Signature]

CONDITIONS OF APPROVAL, IF ANY: