

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

**HOBBS OFFICE O. C. C.**  
**NEW MEXICO OIL CONSERVATION COMMISSION**  
**MAR 7 2 51 PM '66**

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - K-4772	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name State of N. M. "DE"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER F 1980 FEET FROM THE North LINE AND 1903 FEET FROM THE West LINE, SECTION 18 TOWNSHIP 17-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3825' (D. F.)	12. County Lea

**Check Appropriate Box To Indicate Nature of Notice, Report or Other Data**  
**NOTICE OF INTENTION TO:** **SUBSEQUENT REPORT OF:**

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 9040'  
 8 5/8" O. D. Casing Cemented at 3230'

Ran 9027' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 9040' with 800 Sx. Trinity Lite Wate, plus 500 Sx. Incor 4% gel. Plug at 9030'. Job complete 6:00 A. M. March 3, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 12:30 P. M. to 1:00 P. M. March 5, 1966. Tested O. K. Job complete 1:00 P.M. March 5, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Dan Gillett</u>	TITLE <u>Assistant District Superintendent</u>	DATE <u>March 7, 1966</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>Engineer District</u>	DATE <u>Mar 7 1966</u>
CONDITIONS OF APPROVAL, IF ANY:		