

NEW MEXICO OIL CONSERVATION COMMISSION

JAN 13 11 55 AM '66

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. State - B-155-1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name St. of N. M. "O" NCT-1
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 25
4. Location of Well UNIT LETTER J 2090 FEET FROM THE South LINE AND 2086 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 17-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vacuum Upper Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4001' (D. F.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 10,200'  
8 5/8" O. D. Casing Cemented at 4825'

Ran 10,189' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 10,200' with 550 Sx. Trinity Lite Wate, and 500 Sx. Incor neat with 4% gel. Plug at 10,165'. Job complete 6:30 A. M. January 6, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1000 P. S. I. from 2:00 P. M. to 2:30 P. M. January 10, 1966. Tested O. K. Job complete 2:30 P. M. January 10, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE January 12, 1966

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: