

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.  
NEW MEXICO OIL CONSERVATION COMMISSION  
DEC 9 10 35 AM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-155-1	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator	NONE
3. Address of Operator	8. Farm or Lease Name
P. O. Box 728 - Hobbs, New Mexico	St. of N. M. "O" NCT-1
4. Location of Well	9. Well No.
UNIT LETTER J, 2090 FEET FROM THE South LINE AND 2086 FEET FROM East THE LINE, SECTION 36 TOWNSHIP 17-S RANGE 34-E NMPM.	25
15. Elevation (Show whether DF, RT, GR, etc.)	10. Field and Pool, or Wildcat
4001' (D. F.)	Vacuum Upper Penn
12. County	
Lea	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 4825'  
11 3/4" O. D. Casing Cemented at 1499'

Ran 4810' of 8 5/8" O. D. Casing, 32.00 LB, J-55, NEW, and cemented at 4825' with 800 Sx. Trinity Lite Wate, plus 300 Sx. Incor Neat cement. Plug at 4791'. Job complete 12:30 P. M. December 7, 1965.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 12:00 P. M. to 12:30 P. M. December 8, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 2:30 P. M. to 3:00 P. M. December 8, 1965. Tested O. K. Job complete 3:00 P. M. December 8, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE December 9, 1965

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: