

NEW MEXICO OIL CONSERVATION COMMISSION
SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Mobil Producing TX. & N.M. Inc.			Lease Bridges State			Well No. 108	
Location of Well	Unit F	Sec 25	Twp 17S	Rge 34E	County Lea		
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper Compl	Wolfcamp		Oil	Art. Lift	Tbg & Csg		
Lower Compl	Penn		Oil	Art. Lift	Tbg & Csg		

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 7:30 a.m. 06-29-81

	Upper Completion	Lower Completion
Well opened at (hour, date): 7:30 a.m. 06-30-81		
Indicate by (X) the zone producing.....		X
Pressure at beginning of test.....	290	295
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	415	50
Minimum pressure during test.....	290	30
Pressure at conclusion of test.....	415	30
Pressure change during test (Maximum minus Minimum).....	125	20
Was pressure change an increase or a decrease?.....	Inc.	Dec
Well closed at (hour, date): 7:30 a.m. 07-1-81	Total Time On Production 24 hours	
Oil Production	Gas Production	
During Test: 29 bbls; Grav. 41@60°; During Test 291 MCF; GOR 10034/1		
Remarks		

FLOW TEST NO. 2

	Upper Completion	Lower Completion
Well opened at (hour, date): 7:30 a.m. 07-2-81		
Indicate by (X) the zone producing.....	X	
Pressure at beginning of test.....	460	395
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	460	425
Minimum pressure during test.....	30	395
Pressure at conclusion of test.....	30	425
Pressure change during test (Maximum minus Minimum).....	430	30
Was pressure change an increase or a decrease?.....	Dec.	Inc
Well closed at (hour, date) 7:30 a.m. 07-3-81	Total time on Production 24 hours	
Oil Production	Gas Production	
During Test: 56 bbls; Grav. 38@60°; During Test 250 MCF; GOR 4467/1		
Remarks		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19_____
New Mexico Oil Conservation Commission

Operator Mobil Producing TX. & N.M. Inc.
By Roger Hooper
Title Authorized Agent
Date 7-17-81

By Jerry Sorenson
Title Dist. L. Engr

SOUTHEAST NEW MEXICO PACER LEAK/ TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as provided by the order authorizing the multiple completion. Such test shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

8. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58 together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

This image shows a full page of blank graph paper. The grid consists of small squares formed by thin black lines. There are no margins, text, or other markings on the page.