

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE
NEW MEXICO OIL CONSERVATION COMMISSION

MAR 1 3 20 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1030-1
7. Unit Agreement Name
8. Farm or Lease Name State "T" Nct-1
9. Well No. 3
10. Field and Pool, or Wildcat Vacuum
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728 Hobbs, New Mexico
4. Location of Well UNIT LETTER <u>H</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>987</u> FEET FROM THE <u>East</u> LINE, SECTION <u>25</u> TOWNSHIP <u>17-S</u> RANGE <u>34E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3986' [GR]

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 1598'
Spudded 9 7/8" hole at 6:30 AM February 25, 1966

Ran 1582' of 7 5/8" OD casing, 15.28#, spiral weld, new, and cemented at 1598' with 600 SX Trinity Lite Wate, plus 200 SX Inconel Class "C", Plug at 1558'. Cement circulated. Job complete 7:30 AM February 27, 1966.

Tested 7 5/8" OD casing for 30 minutes with 600 P.S.I. from 4:30 AM to 5:00 AM February 28, 1966. Tested O.K. Drilled cement plug and retested for 30 minutes with 600 P.S.I. from 6:00 AM to 6:30 AM February 28, 1966. Tested O.K. Job complete 6:30 AM February 28, 1966

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE March 1, 1966

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: