

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE 0.810
 Form C-103
 Supersedes Old
 and C-103
 Effective 1-1-65

APR 26 3 16 PM '66

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E 9882
7. Unit Agreement Name
8. Farm or Lease Name State KS
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole
2. Name of Operator Elk Oil Company
3. Address of Operator P. O. Box 310, Roswell, New Mexico
4. Location of Well UNIT LETTER P 660 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 10 TOWNSHIP 17S RANGE 36E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3854 KB

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

A 11" hole was drilled to a depth of 4300'. On 3-25-66 new 8-5/8" OD 24# and 32# casing was set at 4300' and cemented with 200 sx 4% gel + 50 sx neat. On 3-26-66, after 18 hours waiting on cement, the pipe was tested with 600 psi for 30 minutes without bleed off.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>K. D. McPeters</u>	TITLE <u>Agent</u>	DATE <u>4-26-66</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		