

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

NO. 103
JUN 3 11 23 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1520

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Mobil Oil Corporation, Formerly Socony Mobil Oil Company, Inc.	8. Farm or Lease Name State Bridges State
3. Address of Operator P. O. Box 633, Midland, Texas 79701	9. Well No. 112
4. Location of Well UNIT LETTER D 660 FEET FROM THE North LINE AND 860 FEET FROM THE West LINE, SECTION 25 TOWNSHIP /7-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vac. No/Abo. Wolfcamp Upper Penn.
15. Elevation (Show whether DF, RT, GR, etc.) 4010 GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 10,230'. WOC 7" Liner. Ran 118 Joints, 5512' of 7" OD 23# S-95 Liner w/BOT 6-Slip Hanger. Top of Liner 4718, Cement @10,228 by HOWCo w/700 sax Trinity Lite-water Cement plus 300 sax Trinity Inferno Neat. Job Complete 9:30 AM 5-22-66. Pull Drill Pipe, Ran 8-3/4" Bit. Drill cement 4488-4718. Circ hole clean. Tested Top of Liner 2000#, 30 Min. - OK. Pull & Lay Down DP. Total WOC 36-1/2 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED T.A. Payne TITLE Authorized Agent

DATE 5-31-66

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: