

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 16 2 29 PM '66

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - OG-5121	
7. Unit Agreement Name	
NONE	
8. Farm or Lease Name	
New Mexico "DG" State	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Midway Abo	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	2. Name of Operator
	TEXACO Inc.
3. Address of Operator	P. O. Box 728 - Hobbs, New Mexico
4. Location of Well	
UNIT LETTER <u>J</u> <u>2310</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM	
THE <u>East</u> LINE, SECTION <u>18</u> TOWNSHIP <u>17-S</u> RANGE <u>37-E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	
	3804' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 9134'
8 5/8" O. D. Casing Cemented at 3200'

Ran 9121' of 4 1/2" O. D. Casing, 11.60 LB, NEW, J-55, and cemented at 9134' with 800 Sx. Trinity Lite Wate, plus 500 Sx. Incor neat with 4% gel. Plug at 9101'. Job complete at 12:30 P. M. May 12, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 11:30 A. M. to 12:00 Noon May 14, 1966. Tested O. K. Job complete 12:00 Noon May 14, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE May 16, 1966.

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: