

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐		7. UNIT AGREEMENT NAME Mescalero Ridge Unit	
2. NAME OF OPERATOR Sinclair Oil & Gas Company		8. FARM OR LEASE NAME Mescalero Ridge Unit	
3. ADDRESS OF OPERATOR P.O. Box 1920, Hobbs, New Mexico		9. WELL NO. 4	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' fr North line and 660' fr East line		10. FIELD AND POOL, OR WILDCAT Pearl Queen	
14. PERMIT NO.		15. ELEVATIONS (Show whether DF, RT, OR, etc.)	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 34-19S-34E NMPM	
		12. COUNTY OR PARISH Lea	13. STATE New Mex.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other)			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
(Other)		Testing & Plugging Back	☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5150' - Total depth drilled - reached total depth of 5150' 6-23-66, ran electric logs - set 110 sack cement plug from 4650' to 4950' with heavy mud from 4950' to 5150'.
4650' PBD - took DST #1 - Queen - 4550-4650 5/8"x1" choke - no Water Cushion - Open 2 hrs w/weak blow - continued weak thruout test - recovered 1020' muddy salt water - 5" IOFP 164#, 1 hr ISIP 1650, 2 hr IOFP 254, FFP 613, 2 hr FSIP 1589, Hyd 2564, Temp 127°. Spotted 200 sacks cement 3995-4650, drilled out cement to 4040'.
4040' PBD - 6-27-66 - taking DST #2 Yates - 3920-4040.

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE Superintendent

(This space for Federal or State office use)

APPROVED BY [Signature] TITLE
CONDITIONS OF APPROVAL, IF ANY:

APPROVED

JUN 28 1966

J. L. Gordon

*See Instructions on Reverse Side

Orig & 2cc: USGS-Hobbs, cc: Mrs. M.M.Rhea-State Land Office, cc: Regional Office, cc:Partners, cc:Hobbs Office File