

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

JUL 27 3 29 PM '66

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name Bridges State	
9. Well No. 116	
10. Field and Pool, or Wildcat Vac. U. Penn, Wolfcamp & Glorieta	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Mobil Oil Corporation (Formerly Socony Mobil Oil Co., Inc.)
3. Address of Operator P. O. Box 633, Midland, Texas 79701
4. Location of Well UNIT LETTER <u>L</u> <u>1880</u> FEET FROM THE <u>South</u> LINE AND <u>510</u> FEET FROM THE <u>West</u> LINE, SECTION <u>24</u> TOWNSHIP <u>17-S</u> RANGE <u>34-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4030 G.L.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

July 16, 1966. Ran 4971' of 9-5/8" casing (31 Joints 967' 40# J-55 ST&C, 130 Joints 36# 4004' J-55 ST&C). Cemented on bottom by HOWCo w/2200 Sax Incare 6% gel, 1/4# Floseal plus 100 Sax Incor Neet. Plug down @ 4:00 P. M. 7-16-1966. Cement did not circulate. Ran Temperature Survey. Top of Cement 605'. Nippled up 9-5/8" casing. Install BOP's. Tested BOP and casing w/2000# - 30 min. - O.K. WOC. Total 24 1/2 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED T. A. Payne TITLE Authorized Agent DATE 7-21-1966

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: