

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL COMMISSION

NOV 15 3 19 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-1553	
7. Unit Agreement Name	
West Lovington Unit	
8. Farm or Lease Name	
West Lovington Unit	
9. Well No.	
25	
10. Field and Pool, or Wildcat	
West Lovington	
12. County	
Lea	

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator
	TEXACO Inc.
3. Address of Operator	
	P. O. Box 728 - Hobbs, New Mexico
4. Location of Well	
UNIT LETTER <u>I</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM	
THE <u>East</u> LINE, SECTION <u>4</u> TOWNSHIP <u>17-S</u> RANGE <u>36-E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	
	3885' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1108.

Total Depth - 5120'
7 5/8" O. D. Casing Cemented at 327'

Ran 5104' of 4 1/2" O. D. Casing, 9.50 LB, J-55, NEW, and cemented at 5120' with 200 Sx. Trinity Lite Wate with FRA, 200 Sx. Trinity Lite Wate, and 250 Sx. Class "C" 4% gel. Plug at 5,080'. Job complete 7:00 A. M. November 14, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 8:00 A. M. to 8:30 A. M. November 15, 1966. Tested O. K. Job complete 8:30 A. M. November 15, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Dan Gillett</u>	TITLE <u>Assistant District Superintendent</u>	DATE <u>November 15, 1966</u>
APPROVED BY <u>Dan Gillett</u>	TITLE <u>Superintendent</u>	DATE <u></u>

CONDITIONS OF APPROVAL, IF ANY: