

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN T
(Other Instru
verse side)

ICATE*
s on re

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N.M. 04452

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Ernest A. Hanson

3. ADDRESS OF OPERATOR

P. O. Box 1515, Roswell, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1650' FSL & 1980' FWL

Sec. 26, T-19-S, R-34-E, N.M.P.M.

Lea County, New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3751' KB

7. UNIT AGREEMENT NAME

Mescalero Ridge

8. FARM OR LEASE NAME

"26"

Mescalero Ridge Unit

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Pearl Queen

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26 - 19S - 34E

12. COUNTY OR PARISH

Lea

13. STATE

N. Mex.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4- 4-67 Spud well @ 8:00 P.M.

4- 5-67 T.D. 240' red beds. Ran 8-5/8", 24#, H-40 @ 235' w/200 sx.
reg. + 2% CaCl. Cement circ. to the surface.

4- 6-67 W.O.C. 24 hrs. Pressure tested casing to 600 lbs. for
30 minutes. No leaks. Prep. to drill ahead.

4-23-67 T.D. 5174' dolo. Running logs.

4-24-67 T.D. 5174' dolo. Ran 5-1/2", 15-1/2#, J-55 @ 5159' w/350
sx. neat Incor cement. W.O.C. 24 hrs. Pressure tested 24
hrs. @ 1000 lbs. w/no leaks.

18. I hereby certify that the foregoing is true and correct

SIGNED

[Signature]

TITLE Exploration Manager

DATE 4-25-67

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED DATE

APR 26 1967

*See Instructions on Reverse Side

J L GORDON
ACTING DISTRICT ENGINEER