

DAILY DRILLING REPORT

BRIDGES SANTA FE STATE COM #1

BRIDGES SANTA FE STATE COM #1, Vacuum Abo Fld, Lea Co, N.M.  
OBJECTIVE: Isolate Upper Penn zone and convert to Upper Abo  
producer. No AFE - Mobil Intr 50% - Est Cost to Mobil \$1500.

12/11/72 10,359 TD.

MIRU Clarke Well Serv unit 12/9/72, SD for nite & Sunday.

BRIDGES SANTA FE STATE COM #1, 10,359 TD

12/12 POH w/ rods & pump, hot oil tbg w/ 50 BLO, instl BOP, unseat tbg  
anchor, POH w/ 320 jts 2-3/8 tbg, had collar looking down, left  
tbg anchor in hole, SD for nite.

BRIDGES SANTA FE STATE COM #1, 10,359 TD

12/13 Ran 2-3/8 tbg, collar stab on 2-3/8 tbg, screwed onto Guib tbg  
anchor @ 10,145, unseat anchor, pull anchor to 4813, hung in top  
of 7" liner, work 3/4 hrs attempting to free anchor w/ no success,  
SD for nite.

BRIDGES SANTA FE STATE COM #1, 10,359 TD.

12/14 Work stuck anchor loose in 2 hrs, POH, McCullough Tool Co  
set Baker 7" CIBP in 7" liner @ 10,000, capped w/ 20' of  
cmt 9980 equals PBTD, LD 48 jts of tbg, now running Abo prod  
tbg.

BRIDGES SANTA FE STATE COM #1, 10,359 TD.

12/15 Finish running 2-3/8 tbg, OP to 8625, T. Perfs 8592-95,  
SN @ 8591, Guib anchor @ 8401 set w/ 18,000# T, ran pump  
and rods, spaced out, RD, Rel unit & Rel well to Prod as  
single Abo @ 3:30 p.m. 12/14/72. - 50 BLO.

BRIDGES SANTA FE STATE COM #1, 10,359 TD

12/18 P 24 BNO + no wtr/ 20 hrs.

-14 BLW.

BRIDGES SANTA FE STATE COM #1, 10,359 TD

12/19 P 13 BNO + 14 BLW/ 24 hrs.

BRIDGES SANTA FE STATE COM #1, 10,359 TD

12/20 P 25 BNO + no wtr/ 24 hrs.

BRIDGES SANTA FE STATE COM #1, 10,359 TD

12/21 P 25 BNO + no wtr/ 24 hrs.

BRIDGES SANTA FE STATE COM #1, 10,359 TD

12/22/72 POTENTIAL NMOCC POT: P 25 BNO + no wtr/ 24 hrs, 8 x 1½ x 144 SPM, GOR:  
TSTM, gr 37.6 @ 60, allow 25 NP, top 355, cap 25, compl  
12-13-72, Before separate zones: 39 BNO + 0 wtr.  
FINAL REPORT.

RECEIVED

DEC 20 1972

OIL CONSERVATION COMM.  
HOUSTON, TEXAS